



Doc. No. IMS 473

Review: 01

Date : 10/2015

FIELD INSTRUMENT INSTALLATION CHECKLIST

Page 1 of 1

ITEMS TO CHECK		CHECKED YES / NO
1	Stand mounted at agreed marked position to design & drawing	
2	Stand securely fixed with the correct type of bolts, nuts, washers & is level	
3	All welds visually inspected, cut edges cleaned & coated as per specification	
4	Instruments mounted as per hook up drawings with correct fasteners	
5	Air line routing is as per approved drawings & clients satisfaction	
6	Air line material is as approved standard	
7	Air line installation is as per hook up drawings & is secure & neat	
8	Impulse line routing is as per approved drawings & client satisfaction	
9	Impulse line material is as per approved standard	
10	Impulse line installation is as per hook up drawings & is secure & neat	
11	Check if the screen is tied back & insulated	

Remarks: _____

INSTALLATION ACCEPTED BY:

	CONTRACTOR QA/QC	CLIENT
Name:		
Signature:		
Date:		